

## APPENDIX B

### MITIGATION MEASURES, MONITORING AND REPORTING PROGRAM FOR THE 2017 RESTORATION OF HABITAT IMPACTED BY CANNABIS CULTIVATION PROJECT CANNABIS RESTORATION GRANT PROGRAM

#### **SECTION 1: MITIGATION**

General mitigation measures are implemented for all action items. Specific mitigation measures are identified for the various species found at or near the project site. A CDFW grant manager is assigned to each action item and is responsible for ensuring the general and specific mitigation measures are implemented.

#### **I. AESTHETICS**

No specific mitigation measures are required to protect aesthetics.

#### **II. AGRICULTURE RESOURCES**

No specific mitigation measures are required to protect agricultural resources.

#### **III. AIR QUALITY**

No specific mitigation measures are required to protect air quality.

#### **IV. BIOLOGICAL RESOURCES**

##### **A. General Measures for Protection of Biological Resources**

- 1) Timing. To avoid impacts to aquatic habitat, the activities carried out in the restoration program typically occur during the summer dry season when flows are low or streams are dry.
  - a) Work around streams is restricted to the period of June 15 through November 1 or the first significant rainfall, whichever comes first. Actual project start and end dates, within this timeframe, are at the discretion of the CDFW. This is to take advantage of low stream flow and avoid the spawning and egg/alevin incubation periods of salmon and steelhead.
  - b) The approved work window for individual work sites may be further restricted to avoid the nesting or breeding seasons of birds and terrestrial animals. At most sites with potential for raptor (including northern spotted owls) and migratory bird nesting, if work is conditioned to start after July 9, potential impacts will be avoided and no surveys will be required. For work sites that might contain nesting marbled murrelets, the starting date will be

September 16 in the absence of surveys. The work window at individual work sites could be advanced if surveys determine that nesting birds will not be impacted.

- c) Upslope work generally occurs during the same period as stream work, but may be further restricted at some sites to allow soils to dry out adequately. In some areas equipment access and effectiveness is constrained by wet conditions.
  - d) All project activities shall be confined to daylight hours.
- 2) Projects shall not disturb more than 500 feet of contiguous stream reach.
  - 3) During all activities at project work sites, all trash that may attract predators shall be properly contained, removed from the work site, and disposed of regularly. All trash and construction debris shall be removed from work areas.
  - 4) Staging/storage areas for equipment, materials, fuels, lubricants, and solvents, will be located outside of the stream's high water channel and associated riparian area where it cannot enter the stream channel. Stationary equipment such as motors, pumps, generators, and compressors located within the dry portion of the stream channel or adjacent to the stream, will be positioned over drip-pans. Vehicles will be moved out of the normal high water area of the stream prior to refueling and lubricating. The grantee shall ensure that contamination of habitat does not occur during such operations. Prior to the onset of work, CDFW shall ensure that the grantee has prepared a plan to allow a prompt and effective response to any accidental spills. All workers shall be informed of the importance of preventing spills and of the appropriate measures to take should a spill occur.
  - 5) The number of access routes, number and size of staging areas, and the total area of the work site activity shall be limited to the minimum necessary to complete the restoration action while minimizing riparian disturbance without affecting less stable areas. Existing roads shall be used to access work sites.
  - 6) The access and work area limits shall be identified with brightly colored flagging or fencing. Flagging and fencing shall be maintained in good repair for the duration of project activities. All areas beyond the identified work area limits shall not be disturbed.
  - 7) Any debris shall be prevented from falling into the stream channel. Any material that does fall into a stream shall be immediately removed in a manner that has minimal impact to the streambed and water quality.
  - 8) Any work within the stream channel shall be performed in isolation from the flowing stream and erosion protection measures shall be in place before work begins.

- a) Prior to dewatering, the best means to bypass flow through the work area to minimize disturbance to the channel and avoid direct mortality of fish and other aquatic invertebrates shall be determined.
- b) If there is any flow when work will be done, the grantee shall construct coffer dams upstream and downstream of the excavation site and divert all flow from upstream of the upstream dam to downstream of the downstream dam.
- c) No heavy equipment shall operate in the live stream, except as may be necessary to construct coffer dams to divert stream flow and isolate the work site.
- d) Cofferdams may be constructed with clean river run gravel or sand bags, and may be sealed with sheet plastic. Upon project completion, sand bags and any sheet plastic shall be removed from the stream. Clean river run gravel may be left in the stream channel, provided it does not impede stream flow or fish passage, and conforms to natural channel morphology without significant disturbance to natural substrate.
- e) Dewatering shall be coordinated with a qualified fisheries biologist to perform fish and wildlife relocation activities.
- f) The length of the dewatered stream channel and the duration of the dewatering shall be kept to a minimum and shall be expected to be less than 300 contiguous feet or 500 total feet per site.
- g) When bypassing stream flow around work area, stream flow below the construction site shall be maintained similar to the unimpeded flow at all times.
- h) The work area shall be periodically pumped dry of seepage. Pumps shall be placed in flat areas, away from the stream channel. Pumps shall be secured by tying off to a tree or staked in place to prevent movement by vibration. Pump intakes shall be covered with 0.125 inch mesh to prevent entrainment of fish or amphibians that failed to be removed. Pump intakes shall be periodically checked for impingement of fish or amphibians, and shall be relocated according to the approved measured outlined for each species bellow.
- i) If necessary, flow shall be diverted around the work site, either by pump or by gravity flow, the suction end of the intake pipe shall be fitted with fish screens meeting CDFW and NOAA criteria to prevent entrainment or impingement of small fish. Any turbid water pumped from the work site itself to maintain it in a dewatered state shall be disposed of in an upland location where it will not drain directly into any stream channel.
- j) Fish shall be excluded from the work area by blocking the stream channel above and below the work area with fine-meshed net or screen. Mesh shall be no greater than 1/8-inch diameter. The bottom edge of the net or screen shall be completely secured to the channel bed to prevent fish from

reentering the work area. Exclusion screening shall be placed in areas of low water velocity to minimize fish impingement. Screens shall be regularly checked and cleaned of debris to permit free flow of water.

- 9) Where the disturbance to construct coffer dams to isolate the work site would be greater than to complete the action (for example, placement of a single boulder cluster), the action shall be carried out without dewatering and fish relocation. Furthermore, measures shall be put in place immediately downstream of the work site to capture suspended sediment. This may include installation of silt catchment fences across the stream, or placement of a filter berm of clean river gravel. Silt fences and other non-native materials will be removed from the stream following completion of the activity. Gravel berms may be left in the stream channel provided it does not impede stream flow or fish passage, and conforms to natural channel morphology without significant disturbance to natural substrate.
- 10) Any equipment entering the active stream (for example, in the process of installing a coffer dam) shall be preceded by an individual on foot to displace wildlife and prevent them from being crushed.
- 11) If any non-special status wildlife are encountered during the course of construction, said wildlife shall be allowed to leave the construction area unharmed, and shall be flushed, hazed, or herded in a safe direction away from the project site. "Special status wildlife" is defined as any species that meets the definition of "endangered, rare, or threatened species" in section 15380, article 20 in Title 14 of the California Code of Regulations, also known as the "CEQA Guidelines".
- 12) Any red tree vole nests encountered at a work site shall be flagged and avoided during project activities.
- 13) For any work sites containing western pond turtles, salamander, or tailed frogs, the grantee shall provide to the CDFW grant manager for review and approval, a list of the exclusion measures that will be used at their work site to prevent take or injury to any individual pond turtles, salamanders, or frogs that could occur on the site. The grantee shall ensure that the approved exclusion measures are in place prior to construction. Any turtles or frogs found within the exclusion zone shall be moved to a safe location upstream or downstream of the work site, prior to construction.
- 14) Collection of wildlife carcass will follow the handling protocols of the CDFW's Wildlife Investigation Laboratory:  
<https://www.wildlife.ca.gov/Conservation/Laboratories/Wildlife-Investigations>. If sick animals or carcasses are found within the project site, the Laboratory Senior Environmental Scientist (Toxicology), Stella McMillin, will be contacted

at 916-358-2790. For further laboratory contact information, please consult <https://www.wildlife.ca.gov/Explore/Organization/WLB/WIL>.

- 15) All habitat improvements shall be done in accordance with techniques in the *California Salmonid Stream Habitat Restoration Manual*. The most current version of the manual is available at: <http://www.dfg.ca.gov/fish/Resources/HabitatManual.asp>.
- 16) The grantee shall have dependable radio or phone communication on-site to be able to report any accidents or fire that might occur.
- 17) Temporary fill shall be removed in its entirety prior to close of work-window.

**B. Specific Measures for Endangered, Rare, or Threatened Species That Could Occur at Specific Work Sites**

1) Rare Plants

The work sites for the Cannabis Project are within the range of a variety of rare plant species. The plant species found on a State or Federal special status list that might be associated with the 2017 Cannabis project, was determined from a search of the CDFW's Natural Diversity Database. Because of the large number of widely scattered work sites proposed, it is not feasible to survey individual work sites in advance and still be able to implement the restoration projects, due to time limits on the availability of restoration funds. Lists of special status plant species that might occur at individual work sites are presented in Appendix A. Past experience with CDFW grant projects from previous years has shown that the potential for adverse impacts on rare plants at salmonid restoration work sites is very low. Few sites surveyed for rare plants between 1999 and 2012 were found to have rare plant colonies; disturbance of rare plants was avoided in all cases. In order to avoid impacts to rare plants during the 2017 Cannabis project, the following mitigation measures will be implemented:

- a) The CDFW or another qualified biological consultant shall survey all work sites for rare plants prior to any ground disturbing activities. Rare plant surveys will be conducted following the "Protocols for Surveying and Evaluating Impacts to Special Status Native Plant Populations and Natural Communities" (CDFW, 2009). These guidelines are available in Appendix C or on the web at: <https://www.wildlife.ca.gov/Conservation/Plants>.
- b) If any special status plant species are identified at a work site, the CDFW shall require one or more of the following protective measures to be implemented before work can proceed:
  - i. Fencing to prevent accidental disturbance of rare plants during construction,

- ii. On-site monitoring by a qualified biologist during construction to assure that rare plants are not disturbed, or
- iii. Redesign of proposed work to avoid disturbance of rare plants.

2) Chinook salmon (*Oncorhynchus tshawytscha*), Coho salmon (*Oncorhynchus kisutch*), steelhead trout (*Oncorhynchus mykiss*), and coast cutthroat trout (*Oncorhynchus clarki clarki*)

While all of the work proposed under this project will enhance habitat for one or more of these species, all of the work sites proposed as part of the Cannabis Project could involve instream work in their habitat or upstream of their habitat (Appendix A). In order to avoid any potential for negative impacts to these species, the following measures will be implemented:

- a) Project work within the wetted stream shall be limited to the period between June 15 and November 1, or the first significant rainfall, or whichever comes first. This is to take advantage of low stream flows and to avoid the spawning and egg/alevin incubation period of salmon and steelhead. Actual project start and end dates, within this timeframe, are at the discretion of the Department of Fish and Wildlife. Whenever possible, the work period at individual sites shall be further limited to entirely avoid periods when salmonids are present (for example, in a seasonal creek, work will be confined to the period when the stream is dry).
- b) If decommissioning of diversion requires dewatering, fish and amphibian species shall be captured and relocated by the CDFW personnel (or designated agents). The following measures shall be taken to minimize harm and mortality to listed salmonids resulting from fish relocation and dewatering activities:
  - i. Fish relocation and dewatering activities shall only occur between June 15 and November 1 of each year.
  - ii. Fish relocation shall be performed by a qualified fisheries biologist, with all necessary State and Federal permits. Captured fish shall be moved to the nearest appropriate site outside of the work area. A record shall be maintained of all fish rescued and moved. The record shall include the date of capture and relocation, the method of capture, the location of the relocation site in relation to the project site, and the number and species of fish captured and relocated. The record shall be provided to the CDFW within two weeks of the completion of the work season or project, whichever comes first.
  - iii. Electrofishing shall be conducted by properly trained personnel following NOAA *Guidelines for Electrofishing Waters Containing Salmonids Listed under the Endangered Species Act*, June 2000.

- iv. Prior to capturing fish, the most appropriate release location(s) shall be determined. The following shall be determined:
  - i. Temperature: Water temperature shall be similar as the capture location.
  - ii. Habitat: There shall be ample habitat for the captured fish.
  - iii. Exclusions from work site: There shall be a low likelihood for the fish to reenter the work site or become impinged on exclusion net or screen.
- v. The most efficient method for capturing fish shall be determined by the biologist. Complex stream habitat generally requires the use of electrofishing equipment, whereas in outlet pools, fish may be concentrated by pumping-down the pool and then seining or dipnetting fish.
- vi. Handling of salmonids shall be minimized. However, when handling is necessary, always wet hands or nets prior to touching fish.
- vii. Temporarily hold fish in cool, shaded, aerated water in a container with a lid. Provide aeration with a battery-powered external bubbler. Protect fish from jostling and noise and do not remove fish from this container until time of release.
- viii. Air and water temperatures shall be measured periodically. A thermometer shall be placed in holding containers and, if necessary, periodically conduct partial water changes to maintain a stable water temperature. If water temperature reaches or exceeds 18 °C, fish shall be released and rescue operations ceased.
- ix. Overcrowding in containers shall be avoided by having at least two containers and segregating young-of-year (YOY) fish from larger age-classes to avoid predation. Larger amphibians, such as Pacific giant salamanders, shall be placed in the container with larger fish. If fish are abundant, the capturing of fish and amphibians shall cease periodically and shall be released at the predetermined locations.
- x. Species and year-class of fish shall be visually estimated at time of release. The number of fish captured shall be counted and recorded. Anesthetization or measuring fish shall be avoided.
- xi. If feasible, initial fish relocation efforts shall be performed several days prior to the start of construction. This provides the fisheries biologist an opportunity to return to the work area and perform additional electrofishing passes immediately prior to construction. In many instances, additional fish will be captured that eluded the previous day's efforts.

- xii. If mortality during relocation exceeds three percent, capturing efforts shall be stopped and the appropriate agencies shall be contacted immediately.
  - xiii. In regions of California with high summer temperatures, relocation activities shall be performed in the morning when the temperatures are cooler.
  - xiv. The CDFW shall minimize the amount of wetted stream channel that is dewatered at each individual project site to the fullest extent possible.
  - xv. Additional measures to minimize injury and mortality of salmonids during fish relocation and dewatering activities shall be implemented as described in Part IX, pages 52 and 53 of the *California Salmonid Stream Habitat Restoration Manual*.
- c) If these mitigation measures cannot be implemented, or the project actions proposed at a specific work site cannot be modified to prevent or avoid potential impacts to anadromous salmonids or their habitat, then activity at that work site shall be discontinued.

3) Foothill yellow-legged frog (*Rana boylei*)

All of the project's work sites are within range of the foothill yellow-legged frog (FYLF). The cannabis cultivation sites where activities will occur are not suitable habitats for the FYLF. It is common for cannabis sites like those that will be restored by the project to have water diversions upstream of the sites that have diverted most of a nearby stream. Therefore, it is very unlikely that streams with flowing water will occur within the project's work sites. Activities proposed will not remove or degrade FYLF habitat; however, precautions shall be required at these sites to avoid the potential for take of FYLF while implementing this project in the event there are streams with flowing water. The potential for impacts to FYLF will be mitigated by complying with all of the terms and conditions set forth in this section. The CDFW shall implement the following measures to minimize adverse effects to the FYLF and its habitat:

- a) Project activities in potential FYLF habitat shall be restricted to the period between July 1 and November 1.
- b) Within 3-5 days prior to entering or working near stream/riparian habitat within FYLF range, a qualified biologist shall examine the project site to determine the presence and/or the potential for presence of FYLF adults, juveniles, tadpoles or egg masses within the project area and 300 feet upstream and downstream.
- c) The biologist must be able to recognize all potential age classes of FYLFs relative to other amphibians in the project area.

- d) The CDFW approved biologist(s) shall ensure that their activities do not transmit diseases. To ensure that diseases are not conveyed between work sites by the approved biologist, the fieldwork code of practice developed by the Declining Amphibian Populations Task Force (<http://www.fws.gov/ventura/docs/species/protocols/DAFTA.pdf>) shall be followed at all times.
- e) If any life stage of FYLFs are found, the biologist must consult with the CDFW immediately by either telephone, facsimile, or e-mail, and provide a short description of existing conditions and observations and a list of all species observed during the examination.
  - i. Site-specific mitigation measures to avoid take and to avoid or minimize disturbance to FYLF habitat shall be developed and approved by the CDFW. Work shall not commence until the CDFW has provided written approval of the proposed avoidance measures.
- f) The approved biologist will permanently remove from the project area, any individuals of exotic species, such as bullfrogs (*Rana catesbiana*), centrarchid fishes, and non-native crayfish to the maximum extent possible. The biologist will have the responsibility to ensure that their activities are in compliance with the Fish and Game Code.
- g) If these mitigation measures cannot be implemented or the project activities proposed at a specific work site cannot be modified to prevent or avoid potential impacts to FYLF or its habitat, then project activity at that work site shall be discontinued.

4) Pacific fisher (*Pekania pennant*)

All four Restoration Items have sites that are within range of the Pacific fisher. Project activities will not remove or degrade Pacific fisher habitat. Direct injury to Pacific fisher is not foreseeable as they are nocturnal and all project activities will be confined to daylight hours. The cannabis cultivation sites are generally far from Pacific fisher den sites as they like dense, mature forests. Project activities will be limited to daylight hours to avoid impacts to Pacific fishers.

5) Marbled murrelet (*Brachyrampus marmoratus*)

The Bull Creek Cannabis Recovery Project, one of the four Restoration Items described in detail in Appendix A, includes restoration sites in potentially suitable habitat for the marbled murrelet. Activities proposed for the Bull Creek Cannabis Recovery Project will not remove, degrade, or downgrade suitable marbled murrelet habitat and, accordingly, will not cause direct injury or mortality of murrelets. Noise from heavy equipment work Bull Creek Cannabis Recovery Project restoration sites has the potential to disrupt marbled murrelet nesting. To avoid this potential impact, the following mitigation measures shall be implemented:

- a) Restoration work in areas within the jurisdiction of the Arcata USFWS office shall not be conducted within 0.25 mile of occupied or un-surveyed suitable marbled murrelet habitat between March 24 and September 15.
- b) The work window at individual work sites near suitable habitat may be modified, if protocol surveys determine that habitat quality is low and occupancy is very unlikely.
- c) If these mitigation measures cannot be implemented or the project actions proposed at a specific work site cannot be modified to prevent or avoid potential adverse effects to marbled murrelet or their habitat, then activity at that work site shall be discontinued.
- d) For projects contained in streams and watersheds included in a USFWS Habitat Conservation Plan the mitigation measures contained within those Habitat Conservation Plans shall be followed.

6) Northern spotted owl (*Strix occidentalis caurina*)

All four Restoration Items have work sites in potentially suitable habitat for the northern spotted owl (Bull Creek Cannabis Recovery Project, Reclaiming our Public Lands and Watersheds from the Environmental Threats of Trespass Cannabis Cultivation, SF Usal Creek Headwaters – Trash and Toxic Cleanup, and Whitethorn Grove Clean Up) (Appendix A). None of the activities will remove, degrade, or downgrade northern spotted owl habitat. As a result, direct injury or mortality of owls is not likely. The potential exists for heavy equipment work at these sites to disturb spotted owl nesting. To avoid this potential effect, the following mitigation measures will be implemented:

- a) Work with heavy equipment (excavators used for cleanup) at any site within 0.25 miles of suitable habitat for the northern spotted owl shall not occur from November 1 to July 9 for projects in areas under the jurisdiction of the Arcata USFWS Office. This time restriction does not apply to dump trucks on main roads.
  - a) Staging and cleanup that does not involve the use of heavy equipment may start prior to July 10.
- b) The work window at individual work sites may be advanced prior to July 9, if protocol surveys determine that suitable habitat is unoccupied.
- c) If these mitigation measures cannot be implemented or the project actions proposed at a specific work site cannot be modified to prevent or avoid potential impacts to northern spotted owls or their habitat, then activity at that work site shall be discontinued and the CDFW must reinitiate consultation with USFWS.
- d) For projects contained within streams and watersheds included in a USFWS Habitat Conservation Plan the mitigation measures contained within those Habitat Conservation Plans shall be followed.

7) Siskiyou Mountains Salamander (*Plethodon stormi*)

The Reclaiming our Public Lands and Watersheds from the Environmental Threats of Trespass Cannabis Cultivation project, one of the four Restoration Items described in detail in Appendix A, includes restoration sites in potentially suitable habitat for the Siskiyou Mountains salamander. Due to the life history of this salamander and the type of activity proposed at these sites, adverse impacts to the species are not anticipated. Siskiyou Mountains salamanders burrow down in rock outcrops, sometimes deep, during summer months. The Reclaiming our Public Lands and Watersheds from the Environmental Threats of Trespass Cannabis Cultivation project's restoration activities will involve minimal ground disturbance and will be limited to cleanup of waste, hazardous materials, and removal of water diversions. These activities will not remove, degrade, or downgrade Siskiyou Mountains salamander habitat. The following mitigation measures will be implemented to avoid potential significant impacts:

- a) Work will be confined to cleanup site as described above (Section IV, Subsection A, Number 6).
- b) A biologist will survey the site prior to start of work. Loose rock talus will be clearly marked and will not be disturbed.
- c) The work windows at individual work sites will be confined to the dry season. There will be no work allowed 48 hours after rain event measuring ½ inch or more.

**C. Riparian and re-vegetation**

- 1) Planting of seedlings shall begin after December 1, or when sufficient rainfall has occurred to ensure the best chance of survival of the seedlings, but in no case after April 1.
- 2) Any disturbed banks shall be fully restored upon completion of construction. Revegetation shall be done using native species. Planting techniques can include seed casting, hydroseeding, or live planting methods using the techniques in Part XI of the *California Salmonid Stream Habitat Restoration Manual*.
- 3) Disturbed and compacted areas shall be re-vegetated with native plant species. The species shall be comprised of a diverse community structure that mimics the native riparian corridor. Planting ratio shall be 2:1 (two plants to every one removed).
- 4) Unless otherwise specified, the standard for success is 80 percent survival of plantings or 80 percent ground cover for broadcast planting of seed after a period of 3 years.

- 5) To ensure that the spread or introduction of invasive exotic plants shall be avoided to the maximum extent possible, equipment shall be cleaned of all dirt, mud, and plant material prior to entering a work site. When possible, invasive exotic plants at the work site shall be removed. Areas disturbed by project activities will be restored and planted with native plants.
- 6) Mulching and seeding shall be done on all exposed soil which may deliver sediment to a stream. Soils exposed by project operations shall be mulched to prevent sediment runoff and transport. Mulches shall be applied so that not less than 90% of the disturbed areas are covered. All mulches, except hydro-mulch, shall be applied in a layer not less than two (2) inches deep. Where feasible, all mulches shall be kneaded or tracked-in with track marks parallel to the contour, and tackified as necessary to prevent excessive movement. All exposed soils and fills shall be reseeded with a mix of native grasses common to the area, free from seeds of noxious or invasive weed species, and applied at a rate which will ensure establishment.
- 7) If erosion control mats are used in re-vegetation, they shall be made of material that decomposes. Erosion control mats made of nylon plastic, or other non-decomposing material shall not be used.
- 8) CDFW shall retain as many trees and brush as feasible, emphasizing shade producing and bank stabilizing trees and brush to minimize impacts to the riparian corridor.
- 9) If riparian vegetation is to be removed with chainsaws, the grantee shall use saws that operate with vegetable-based bar oil when possible.
- 10) Disturbed and decompacted areas shall be re-vegetated with native species specific to the project location that comprise a diverse community of woody and herbaceous species.

## **V. CULTURAL RESOURCES**

Ground-disturbance will be required to implement the project at certain locations that, despite efforts to identify cultural resources, have the potential to affect these resources. The procedure for a programmatic evaluation of paleontological and archeological resources is provided in Appendix D and E, respectively. Potential for inadvertent impacts will be avoided through implementation of the following mitigation measures:

- 1) The CDFW shall contract with an archaeologist(s) or other historic preservation professional that meets The Secretary of the Interior's Professional Qualifications Standards (36 CFR Part 61, and 48 FR 44716) to complete cultural resource surveys at any sites with the potential to be impacted prior to any ground

disturbing activities. This work may be augmented with the aid of a Native American cultural resources specialist that is culturally affiliated with the project area. Cultural resources surveys shall be conducted using standard protocols to meet CEQA Guideline requirements. Paleontological survey protocols meet CEQA Guidelines and are listed in Appendix D and will be conducted when there is a potential for encountering paleontological, cultural, or tribal cultural resources.

- 2) Avoidance and preservation in place is the preferred manner of mitigating impacts to a tribal cultural resource. If tribal cultural, cultural, and/or paleontological resource sites are identified at a project location, CDFW will require one or more of the following protective measures to be implemented before work can proceed:
  - a) fencing to prevent accidental disturbance of cultural resources during construction,
  - b) on-site monitoring by cultural, tribal cultural, and/or paleontological resource professionals during construction to assure that cultural resources are not disturbed,
  - c) redesign of proposed work to avoid disturbance of cultural resources.
- 3) The CDFW shall report any previously unknown historic, archeological, and paleontological remains discovered at a project location to the United States Army Corps of Engineers (USACE) as required in the Regional General Permit (RGP).
- 4) The CDFW shall ensure that the grantee or responsible party is aware of these site-specific conditions, and shall inspect the work site before, during, and after completion of the restoration project.
- 5) Inadvertent Discovery of Cultural Resources - If tribal cultural resources or cultural resources, such as lithic debitage, ground stone, historic debris, building foundations, or bone, are discovered during ground-disturbance activities, work shall be stopped within 20 meters (66 feet) of the discovery, per the requirements of CEQA (January 1999 Revised Guidelines, Title 14 CCR 15064.5 (f)). Work near the archaeological finds shall not resume until an archaeologist that meets the Secretary of the Interior's Standards and Guidelines suited to the discovery, or in the case of tribal cultural resources until a Native American cultural resource specialist, has evaluated the materials and offered recommendations for further action. The archaeologist must take into consideration the recommendations and findings of Native American cultural resources specialists from tribes affiliated with the area where the resource is discovered. Cultural materials not associated with human interments shall be documented and curated in place.
- 6) Inadvertent Discovery of Human Remains - If human remains are discovered during project construction, work shall stop at the discovery location, within 20 meters (66 feet), and any nearby area reasonably suspected to overlie adjacent to human remains (Public Resources Code, Section 7050.5). The county coroner shall be contacted to determine if the cause of death must be investigated. If the coroner determines that the remains are of Native American origin, it is necessary to comply with state laws relating to the disposition of Native American burials,

which fall within the jurisdiction of the Native American Heritage Commission (NAHC) (Public Resources Code, Section 5097). The coroner will contact the NAHC. The descendants or most likely descendants of the deceased will be contacted, and work shall not resume until they have made a recommendation to the landowner or the person responsible for the excavation work for means of treatment and disposition, with appropriate dignity, of the human remains and any associated grave goods, as provided in Public Resources Code, Section 5097.98.

- 7) Procedures for treatment of an inadvertent discovery of human remains:
- a) Immediately following discovery of known or potential human remains all ground-disturbing activities at the point of discovery shall be halted.
  - b) No material remains shall be removed from the discovery site, a reasonable exclusion zone shall be cordoned off.
  - c) The CDFW Grant Manager and property owner shall be notified and the CDFW Grant Manager shall contact the county coroner.
  - d) CDFW shall retain the services of a professional archaeologist to immediately examine the find and assist the process.
  - e) All ground-disturbing construction activities in the discovery site exclusion area shall be suspended.
  - f) The discovery site shall be secured to protect the remains from desecration or disturbance, with 24-hour surveillance, if prudent.
  - g) Discovery of Native American remains is a very sensitive issue, and all project personnel shall hold any information about such a discovery in confidence and divulge it only on a need-to-know basis, as determined by the CDFW.
  - h) The coroner has two working days to examine the remains after being notified. If the remains are Native American, the coroner has 24 hours to notify the NAHC in Sacramento (telephone 916/653-4082).
  - i) The NAHC is responsible for identifying and immediately notifying the Most Likely Descendant (MLD) of the deceased Native American.
  - j) The MLD may, with the permission of the landowner, or their representative, inspect the site of the discovered Native American remains and may recommend to the landowner and CDFW Grant Manager means for treating or disposing, with appropriate dignity, the human remains and any associated grave goods. The descendants shall complete their inspection and make recommendations or preferences for treatment with 48 hours of being granted access to the site (Public Resource Code, Section 5097.98(a)). The recommendation may include the scientific removal and non-destructive or destructive analysis of human remains and items associated with Native American burials.

- k) Whenever the NAHC is unable to identify a MLD, or the MLD identified fails to make a recommendation, or the landowner or his/her authorized representative rejects the recommendation of the MLD and mediation between the parties by the NAHC fails to provide measures acceptable to the landowner, the landowner or his/her authorized representatives shall re-enter the human remains and associated grave offerings with appropriate dignity on the property in a location not subject to further subsurface disturbance in accordance with Public Resource Code, Section 5097.98(e).
  - l) Following final treatment measures, the CDFW shall ensure that a report is prepared that describes the circumstances, nature and location of the discovery, its treatment, including results of analysis (if permitted), and final disposition, including a confidential map showing the reburial location. Appended to the report shall be a formal record about the discovery site prepared to current California standards on DPR 523 form(s). CDFW shall ensure that report copies are distributed to the appropriate California Historic Information Center, NAHC, and MLD.
- 8) If it becomes impossible to implement the project at a work site without disturbing tribal cultural, cultural or paleontological resources, then activity at that work site shall be discontinued.

## **VI. GEOLOGY AND SOILS**

There is no potential for a significant adverse impact to geology and soils; implementation of the restoration project will contribute to an overall reduction in erosion and sedimentation. Existing roads will be used to access work sites. Ground disturbance at most work sites will be minimal. The majority of work will be removing cannabis cultivation related materials and re-vegetation. There may be removal of contaminated soils. However, removal of contaminated soils will prevent contaminants from entering streams. If contaminated soils are in stream channels or if the volume is too large to remove, the area will be marked and monitored. In order to avoid temporary increases in surface erosion and minimize harm to listed salmonids, CDFW will implement the following measures:

- 1) Work sites shall be winterized at the end of each day to minimize the eroding when significant rains are forecasted. Winterization procedures shall be supervised by a professional trained in erosion control techniques and involve taking necessary measures to minimize erosion on unfinished work surfaces. Winterization includes the following: smoothing unfinished surfaces to allow water to freely drain across them without concentration or ponding; compacting unfinished surfaces where concentrated runoff may flow with an excavator bucket or similar tool, to minimize surface erosion and the formation of rills; installation of silt fences and other erosion control devices where necessary to convey concentrated water across unfinished surfaces, and trap exposed sediment before it leaves the work site.

- 2) Effective erosion control measures shall be in-place at all times during construction. Construction within the 5-year flood plain shall not begin until all temporary erosion controls (i.e., straw bales or silt fences that are effectively keyed-in) are in place down slope or down stream of project activities within the riparian area. Erosion control measures shall be maintained throughout the construction period. If continued erosion is likely to occur after cleanup is completed, then appropriate erosion prevention measures shall be implemented and maintained until erosion has subsided.
- 3) An adequate supply of erosion control materials (gravel, straw bales, shovels, etc.) shall be maintained onsite to facilitate a quick response to unanticipated storm events or emergencies.
- 4) Use erosion controls that protect and stabilize stockpiles and exposed soils to prevent movement of materials. Use devices such as plastic sheeting held down with rocks or sandbags over stockpiles, silt fences, or berms of hay bales, to minimize movement of exposed soils.
- 5) Temporary stockpiling of excavated material shall be minimized. However, excavated material shall be stockpiled in areas where it cannot enter the stream channel. Available sites at or near the project location shall be determined prior to the start of construction. If feasible, topsoil shall be conserved.
- 6) Each year, all instream projects shall be separated both upstream and downstream from other proposed instream projects by at least 1500 linear feet in fish bearing stream reaches. In non-fish bearing reaches, the distance separating sediment- producing projects will be 500 feet.
- 7) Upon project completion, all exposed soil present in and around the project site shall be stabilized within 7 days. Soils exposed by project operations shall be mulched to prevent sediment runoff and transport. Mulches shall be applied so that not less than 90% of the disturbed areas are covered. All mulches, except hydro-mulch, shall be applied in a layer not less than two (2) inches deep. Where feasible, all mulches shall be kneaded or tracked-in with track marks parallel to the contour, and tackified as necessary to prevent excessive movement. All exposed soils and fills, including the downstream face of the road prism adjacent to the outlet of culverts, shall be reseeded with a mix of native grasses common to the area, free from seeds of noxious or invasive weed species, and applied at a rate which will ensure establishment.
- 8) Soil compaction shall be minimized by using equipment with a greater reach or that exerts less pressure per square inch on the ground, resulting in less overall area disturbed and less compaction of disturbed areas.
- 9) Disturbed soils shall be decompacted at project completion as heavy equipment exits the construction area.

- 10) At the completion of the project, soil compaction that is not an integral element of the design of a crossing should be de-compacted.

## **VII. GREENHOUSE GAS EMISSIONS**

No specific mitigation measures are required. Re-vegetation practices will help offset the short term, less than significant greenhouse gas emissions.

## **VIII. HAZARDS AND HAZARDOUS MATERIALS**

The project will not create a significant hazard to the public or the environment. Identification, collection, and removal of hazardous materials will be implemented in accordance with applicable federal, state, and local laws and regulations. Any potential significant hazard associated with the accidental release of hazardous material cleanup will be avoided through implementation of appropriate handling, storage, and disposal of hazardous waste in accordance to applicable federal, state, and local laws and regulations. Mitigation measures beyond those incorporated as part of the project design for the cleanup phase at each project site to ensure that impacts to humans and the environment are less than significant are not required.

At work sites requiring the use of heavy equipment, there is a small risk of an accident that results in the release of fuel, oil or coolant or of an accidental spark from equipment igniting a fire. The potential for these impacts will be reduced to a less than significant level through implementation of the following mitigation measures:

- 1) Heavy equipment that will be used in these activities will be in good condition and will be inspected for leakage of coolant and petroleum products and repaired, if necessary, before work is started.
- 2) When operating vehicles in wetted portions of the stream channel, or where wetland vegetation, riparian vegetation, or aquatic organisms may be destroyed, the responsible party shall, at a minimum, do the following:
  - a) check and maintain on a daily basis any vehicles to prevent leaks of materials that, if introduced to water, could be deleterious to aquatic life, wildlife, or riparian habitat;
  - b) take precautions to minimize the number of passes through the stream and to avoid increasing the turbidity of the water to a level that is deleterious to aquatic life; and
  - c) allow the work area to “rest” to allow the water to clear after each individual pass of the vehicle that causes a plume of turbidity above background levels,

resuming work only after the stream has reached the original background turbidity levels.

- 3) All equipment operators shall be trained in the procedures to be taken should an accident occur. Prior to the onset of work, the CDFW shall ensure that the grantee has prepared a Spill Prevention/Response plan to help avoid spills and allow a prompt and effective response should an accidental spill occur. All workers shall be informed of the importance of preventing spills. Operators shall have spill clean-up supplies on site and be knowledgeable in their proper deployment.
- 4) All activities performed in or near a stream will have absorbent materials designed for spill containment and cleanup at the activity site for use in case of an accidental spill. In an event of a spill, work shall cease immediately. Clean-up of all spills shall begin immediately. The responsible party shall notify the State Office of Emergency Services at 1-800-852-7550 and the CDFW immediately after any spill occurs, and shall consult with the CDFW and Department of Toxic Substance Control regarding clean-up procedures.
- 5) All fueling and maintenance of vehicles and other equipment and staging areas shall occur at least 65 feet from any riparian habitat or water body and place fuel absorbent mats under pump while fueling. The USACE and the CDFW will ensure contamination of habitat does not occur during such operations. Prior to the onset of work, the CDFW will ensure that the grantee has prepared a plan to allow a prompt and effective response to any accidental spills. All workers will be informed of the importance of preventing spills and of the appropriate measures to take should a spill occur.
- 6) Location of staging/storage areas for equipment, materials, fuels, lubricants, and solvents will be located outside of the stream's high water channel and associated riparian area. The number of access routes, number and size of staging areas, and the total area of the work site activity shall be limited to the minimum necessary to complete the restoration action. To avoid contamination of habitat during restoration activities, trash will be contained, removed, and disposed of throughout the project.
- 7) Petroleum products and other deleterious materials shall not enter the stream channel.
- 8) Stationary equipment such as motors, pumps, and generators located within the dry portion of the stream channel or adjacent to the stream, will be positioned over drip-pans.
- 9) No debris, soil, silt, sand, bark, slash, spoils, sawdust, rubbish, cement, concrete or washings thereof, asphalt, paint, or other coating material; oil or petroleum products; or other organic or earthen material from any construction or associated

activity of whatever nature shall be allowed to enter into, or placed where it may be washed by rainfall or runoff into, waters of the state. When operations are completed, any excess materials or debris shall be removed from the work area and disposed of in a lawful manner.

- 10) All internal combustion engines shall be fitted with spark arrestors.
- 11) The grantee shall have an appropriate fire extinguisher or appropriate fire extinguishers and fire fighting tools (shovel and axe at a minimum) present at all times when there is a risk of fire.
- 12) Vehicles shall not be parked in tall grass or any other location where heat from the exhaust system could ignite a fire.
- 13) The grantee shall follow any additional rules the landowner has for fire prevention.

## **IX. HYDROLOGY AND WATER QUALITY**

- 1) Instream work to remove any diversion shall be conducted during the period of lowest flow.
- 2) Before work is allowed to proceed at a site, the CDFW shall inspect the site to assure that turbidity control measures are in place.
- 3) If instream work liberates a sediment wedge, 80% of the wedge shall be removed before the sediment is liberated. The required amount can be modified if NOAA or CDFW hydrologists or hydraulic engineers agree that removing a smaller amount will better protect and enhance fish habitat in the area of the project (e.g., leaving some sediment to replenish areas downstream that lack suitable substrate volume or quality).
- 4) To control erosion during and after project implementation, the CDFW shall implement best management practices, as identified by the appropriate Regional Water Quality Control Board.
- 5) Sediment-laden water caused by construction activity shall be filtered before it leaves the right-of-way or enters the stream network or an aquatic resource area. Silt fences or other detention methods shall be installed as close as possible to culvert outlets to reduce the amount of sediment entering aquatic systems.
- 6) If the CDFW determines that turbidity/siltation levels resulting from an activity or activities constitute a threat to aquatic life, all activities associated with the turbidity/siltation shall cease until effective CDFW approved sediment control devices are installed and/or abatement procedures are implemented.

- 7) If the CDFW determines that turbidity/siltation levels resulting from an activity or activities constitute a threat to aquatic life, all activities associated with the turbidity/siltation shall cease until effective CDFW approved sediment control devices are installed and/or abatement procedures are implemented.
- 8) Prior to use, all equipment shall be cleaned to remove external oil, grease, dirt, or mud. Wash sites shall be located in upland locations so that dirty wash water does not flow into the stream channel or adjacent wetlands.

## **X. LAND USE AND PLANNING**

No specific mitigation measures are required for land use and planning.

## **XI. MINERAL RESOURCES**

No specific mitigation measures are required for mineral resources.

## **XII. NOISE**

Personnel shall wear hearing protection while operating or working near noisy equipment (producing noise levels  $\geq 85$  db, including excavators and back hoes). No other specific mitigation measures are required for noise.

## **XIII. POPULATION AND HOUSING**

No specific mitigation measures are required for population and housing.

## **XIV. PUBLIC SERVICES**

No specific mitigation measures are required for public services.

## **XV. RECREATION**

No specific mitigation measures are required for recreation.

## **XVI. TRANSPORTATION/TRAFFIC**

The project will not affect transportation/traffic, because project will occur in areas with very little use. There is a potential that culvert replacement at some work sites could temporarily interfere with emergency access. This potential impact will be avoided through implementation of the following mitigation measure at any sites where emergency access might be necessary:

- 1) The grantee shall provide a route for traffic around or through the construction site.

## **XVII. TRIBAL CULTURAL RESOURCES**

The project will not cause adverse change in the significance of a tribal cultural resource. The project will not change the land use. Project sites are meant to be restored back to public lands and private forestlands.

Mitigation measures stated in Section V: Cultural Resources above indicate the procedures that will be followed to avoid or minimize any impacts to and protect tribal cultural resources.

## **XVIII. UTILITIES AND SERVICE SYSTEMS**

No specific mitigation measures are required for utilities and service systems.

## **SECTION 2: MONITORING AND REPORTING**

The CDFW shall implement the following measures to ensure that individual restoration projects authorized annually through Regional General Permit (RGP) No. 12 will minimize take of listed salmonids, monitor and report take of listed salmonids, and to obtain specific information to account for the effects and benefits of salmonid restoration projects authorized through the RGP.

- 1) The CDFW shall provide USACE, NOAA, and USFWS notification of projects that are authorized through the RGP. The notification shall be submitted at least 90 days prior to project implementation and must contain specific project information including; name of project, type of project, location of project including hydrologic unit code (HUC), creek, watershed, city or town, and county.
- 2) The CDFW Grant Manager shall inspect the work site before, during, and after completion of the action item, to ensure that all necessary mitigation measures to avoid impacts are properly implemented.

- 3) The CDFW shall perform implementation monitoring immediately after the restoration activity is completed to ensure that projects are completed as designed.
- 4) The CDFW shall perform effectiveness/validation monitoring on at least 10 percent of restoration projects funded annually. A random sample, stratified by project type and region, shall be chosen from the pool of new restoration projects approved for funding each year. Pre-treatment monitoring shall be performed for newly selected projects, and post-treatment monitoring will be performed within three years following project completion.
- 5) Current monitoring forms and instructions used by the CDFW for the implementation monitoring and effectiveness monitoring are found in the California Salmonid Stream Habitat Restoration Manual. The CDFW shall submit a copy of the annual report, no later than March 1 annually to NOAA.
- 6) The CDFW annual report to NOAA shall include a summary of all restoration action items completed during the previous year. The annual report shall include a summary of the specific type and location of each project, stratified by individual project, 5<sup>th</sup> field HUC and affected species and evolutionary significant unit (ESU)/Distinct Population Segment (DPS). The report shall include the following project-specific summaries, if warranted, stratified at the individual project, 5<sup>th</sup> field HUC, and ESU level:
  - a) If dewatering and/or species relocation is conducted:
    - i. A summary detailing fish relocation activities:
      - a. Including the number and species of fish relocated and the number and species injured or killed.
      - b. Relocation site (in decimal degrees).
      - c. Any capture, injury, or mortality of adult salmonids or half-pounder steelhead shall be noted in the monitoring data and report.
      - d. Any injuries or mortality from a fish relocation site that exceeds 3.0% of the affected listed species shall have an explanation describing why.
    - ii. A summary detailing dewatering activities:
      - a. The location (in decimal degrees) and the area dewatered.
      - b. Dewatering methods used.
      - c. Dates of dewatering activities.
      - d. Duration of dewatering activities.
      - e. Length of area dewatered.
  - b) The number of water diversions decommissioned.

- c) The length of stream bank (feet) planted with riparian species.
  - d) The distance (feet) of aquatic habitat disturbed at each project site.
- 7) CDFW shall incorporate project data into a format compatible with the CDFW/NOAA/Pacific Fisheries Management Council Geographic Information System (GIS) database, allowing scanned project-specific reports and documents to be linked graphically within the GIS database.
- 8) CDFW shall submit annual reports on July 1 of each year to the 401 Program Managers of the State Water Resources Control Board and the appropriate Regional Water Quality Control Boards documenting work undertaken during the preceding year and identifying for all such work:
- a) Project name and grant number;
  - b) Project purpose and brief description;
  - c) Name(s) of affected water body(ies);
  - d) Latitude/longitude in decimal degrees to at least four decimals;
  - e) For ongoing projects:
    - i. Project progress and schedule including initial ground disturbance, site clearing, and the implementation status of construction storm water best management practices (BMPs).
      - a. If project has not started, provide estimated start date and reasons for delay.
    - ii. Map showing general project progress.
    - iii. Mitigation for temporary impact status:
      - a. Planned date of initiation and map showing locations of mitigation for temporary impacts to waters of the state and all upland areas of temporary disturbance which could result in a discharge to waters of the state.
      - b. If mitigation for temporary impacts has already commenced, provide a map and information concerning attainment of performance standards contained in the restoration plan.
    - iv. Restoration and enhancement status:
      - a. Planned date of initiation of vegetation installation.
      - b. If installation is in progress, a map of what has been completed to date.
      - c. If the restoration site has been installed, provide a final map and information concerning attainment of performance standards contained in the individual project specifications.

- f) For projects completed during the year:
  - i. The type(s) of receiving (affected) water body(ies) (e.g. at minimum: river/streambed, lake/reservoir, ocean/estuary/bay, riparian area, or wetland type); and
  - ii. The total quantity in acres of each type of receiving water body temporarily impacted, and permanently impacted;
  - iii. Pre- and post-photo documentation of all restoration sites, including revegetation sites.
  - iv. A report establishing that the performance standards outlined in the individual project specifications have been met.
  - v. Final map of all restoration areas.
  - vi. A report establishing that the performance standards outlined in the restoration plan have been met for each project site upland areas and/or waters of temporary disturbance.
- g) For each water body type affected, the quantity of waters of the U.S. temporarily and permanently impacted. Fill/excavation discharges shall be reported in acres and fill/excavations discharges for channels, shorelines, riparian corridors, and other linear habitat shall also be reported in linear feet;
- h) Actual start and end-dates;
- i) Whether the project is on-going or completed.
- j) Copies of reports documenting the following monitoring activities:
  - i. Post-project monitoring immediately after the activity is completed to ensure that projects are completed as designed; and
  - ii. Effectiveness monitoring on a random subset of 10% of the projects, within one to three years after project completion.
- 9) Other required reporting information (where applicable) include:
  - a) Linear feet and acres of riparian area treated (re-vegetation with natives, invasive plants removed), Feet of irrigation line removed,
  - b) Fertilizers removed (approximate weight and type),
  - c) Chemicals removed (approximate weight or volume and type),
  - d) Description of waste and equipment removed from sites,
  - e) List of weapons found, and
  - f) Description of sick or dead animals found.
- 10) The CDFW shall report any previously unknown historic archeological and paleontological remains discovered at a site to the USACE as required in the RGP. This information will also be provided to the Native American Heritage Commission, 915 Capitol Mall, Sacramento, CA 95814.

- 11) The CDFW shall allow representatives of USACE to inspect the authorized activities at any time deemed necessary to ensure that they are being or have been accomplished with the terms and conditions of the RGP.