

El Dorado Irrigation District - Schedule for Temporary Remedial Work at Weber Dam (as of 7/7/97)

ID	Name	Duration	Scheduled Start	Scheduled Finish	June		July		August		September		October				
					5/18	6/1	6/15	6/29	7/13	7/27	8/10	8/24	9/7	9/21	10/5		
1	Design Tunnel Plug Drill & Blast Pattern	29d	5/28/97 8:00am	7/7/97 5:00pm													
2																	
3	Design Outlet Channel	29d	5/28/97 8:00am	7/7/97 5:00pm													
4																	
5	Prepare QCIP, Schedule, & Work Plan	29d	5/28/97 8:00am	7/7/97 5:00pm													
6																	
7	Distribute Work Plan, Design, & Schedule for Approval	1d	7/8/97 8:00am	7/8/97 5:00pm													
8																	
9	Acquire Permits, Right of Way, and Approvals	40d	6/2/97 8:00am	7/25/97 5:00pm													
10	- Right of Entry (for Tunnel Plug Removal)	23d	6/2/97 8:00am	7/2/97 5:00pm													
11	- Right of Way (for Outlet Channel Construction)	35d	6/2/97 8:00am	7/18/97 5:00pm													
12	- CDFG 1601 Permit & Approval	23d	6/18/97 8:00am	7/18/97 5:00pm													
13	- USFWS Approval	14d	7/8/97 8:00am	7/25/97 5:00pm													
14	- DSOD Alteration Permit & Approval	14d	7/8/97 8:00am	7/25/97 5:00pm													
15	- Submit to FERC Copies of Agency Permits & Approvals	5d	7/21/97 8:00am	7/25/97 5:00pm													
16	- FERC Approval of Tunnel Plug Removal	14d	7/8/97 8:00am	7/25/97 5:00pm													
17	- FERC Approval of Outlet Channel	19d	7/8/97 8:00am	8/1/97 5:00pm													
18																	
19	Assess Sediment Transport Potential thru Tunnel	25d	6/16/97 8:00am	7/18/97 5:00pm													
20	- Design Tunnel Inlet Structure if Necessary	15d	7/28/97 8:00am	8/15/97 5:00pm													
21	- Acquire Reg. Approvals if Tunnel Inlet Struct. is Necess.	10d	8/18/97 8:00am	8/29/97 5:00pm													
22																	
23	Tunnel Plug Removal	8d	7/23/97 8:00am	8/1/97 5:00pm													
24	- Perform Cal-OSHA Pre-Job Inspection	1d	7/23/97 8:00am	7/23/97 5:00pm													
25	- Perform Drilling, Blasting, & Debris Removal	5d	7/28/97 8:00am	8/1/97 5:00pm													

Project:
Date: 7/7/97

Critical Noncritical

Progress Milestone

Summary Rolled Up

El Dorado Irrigation District - Schedule for Temporary Remedial Work at Weber Dam (as of 7/7/97)


ID	Name	Duration	Scheduled Start	Scheduled Finish	June		July		August		September		October
					5/18	6/1	6/15	6/29	7/13	7/27	8/10	8/24	9/7
26													
27	Outlet Channel Construction	20d	7/21/97 8:00am	8/15/97 5:00pm									
28	- Procure Materials	14d	7/21/97 5:00pm	8/8/97 5:00pm									
29	- Construct Outlet Channel	10d	8/4/97 8:00am	8/15/97 5:00pm									
30													
31	Inlet Structure Modification (if Necessary)	20d	9/1/97 8:00am	9/26/97 5:00pm									
32	- Procure Materials	15d	9/1/97 8:00am	9/19/97 5:00pm									
33	- Install Structure	5d	9/22/97 8:00am	9/26/97 5:00pm									

Project:
Date: 7/7/97

Critical



Progress



Summary



Noncritical



Milestone



Rolled Up

