

Lower American River Conservancy Program Project Updates

Project Name: Lower Cordova Creek Restoration Planning

Grantee: City-County Office of Metropolitan Water Planning (Water Forum)

WCB Grant Amount: \$248,000

Planning or Implementation Grant: Planning

Grant Term: 4/3/2020 to 7/31/2022

Brief Project Summary: Planning and design for habitat restoration and public access improvements on approximately 9 acres of land commonly known as Cordova Creek, located in Sacramento County, California.

Deliverables Status:

- Quarterly Progress Reports and Invoices 90% Complete, aniticpated completion in August 2022.
- Pre-project Monitoring Report 100% Complete and submitted.
- CEDEN Data Upload Receipt 100% Complete and to be submitted in final report.
- Meeting Summaries, Outreach Materials, and Vetted Plans from stakeholder meetings -100% Complete and submitted.
- Alternative Concepts Report 100% Complete and submitted.
- 30% Design 100% Complete and submitted.
- 65% Design 100% Complete and to be submitted in final report.
- Basis of Design Report 90% Complete and to be submitted in final report.

Upcoming Work: Our current funding agreement ended July 31, 2022. In the process of closing out grant. Over the next 6 months, Water Forum will continue engagement with the stakeholder review group, moving forward with CEQA compliance for the project, and applying for funding to support final deign, permitting and implementation of the project.

Is the project on track for completing by end of grant term? Yes.

Describe any significant delays, oversights, or shortfalls with the project: The Water Forum experienced a small funding shortfall for stakeholder engagement, habitat mapping and necessary modeling to serve fishery stakeholder agency needs. However, this difference was covered by the Water Forum and it can account for this need in future funding requests.

Will a time extension request be needed? *No*

Will a funding augmentation be needed? *No*