



Lower American River Conservancy Program Project Updates

Project Name: *Discovery Park Picnic Shelters and Interpretation*

Grantee: *Sacramento County Department of Regional Parks*

WCB Grant Amount: *\$942,000*

Planning or Implementation Grant: *Implementation*

Grant Term: *4/23/2020 to 3/15/2023*

Brief Project Summary: *Replacement of two damaged wooden picnic shelters in Discovery Park with materials that can withstand the frequent flooding in the park and to provide interpretive signs related to the natural resources and history of the American River Parkway. The intent is to enhance the visitors' experience at Discovery Park and encourage them to further explore the American River Parkway.*

Deliverables Status:

- *Project Management: (Ongoing)*
- *Planning and Design: 90% Complete (100% estimated by Sept. 1, 2022)*
- *Construction: 95% Complete (100% estimated by Dec. 1, 2022)*

Upcoming Work: *Completing the design of the five interpretive panels, production, and installation.*

Is the project on track for completing by end of grant term? *Yes*

Describe any significant delays, oversights, or shortfalls with the project: *None*

Will a time extension request be needed? *No*

Will a funding augmentation be needed?
No